Commercial Projects CHECKLIST FOR BILL PROCESSING

		Yes/No
1	Project & Sub-Project Name clearly mentioned	Yes
2	Name of Contractor with respect to Work Order	Yes
3	Contractor details i.e Name, GST, PAN Invoice No. & Date etc.	Yes
4	Invoice No. should not be more than 16 digits	Yes
5	E Invoice if applicable	NA
6	Work & Sub-Work Category, Work Order Details, Bill Description	Yes
7	Till Date Amount, This Bill Amount, Total Amount	Yes
8	Quantity, Rate & Amount as per Work Order "Payment Schedule"	Yes
9	GST Bifurcation - SGST, CGST, IGST (tax has to be bifurcated compulsory)	Yes
10	Arithmetic Summation Check of billing value	Yes
11	Retentions, Hold Amount, Deductions & Advance Recovery (if any)	Yes
12	Amount in Words	Yes
13	Stamp/Seal & Signature of Contractor/Vendor (Mandatory)	Yes
14	Contractors Invoice VERIFIED & Signed by PM (Mandatory)	Yes
15	Back-up Documents for Material escalation Claims, Debit Notes (With GST Bifurgation), Work Summary, Original Challans Etc. (Mandatory)	Yes
16	Work Order Signed copy with Payment stages highlighted (Mandatory)	NA
17	Single Page WO signed by GM (Mandatory)	Yes
18	Sap Work Order Signed Copy (Mandatory)	Yes
19	Sap Work Order Summery Sheet(Mandatory)	Yes
20	All bills Every Pages Signs Mandatory for Site Engg, PM	
21		

Pankaj

Pankaj Chauhan

Field Engg.

SAP Doc. No.

TRADE (FIRM) NAME:	GODIVA PROPERTIES PVT. LTD.	NAME OF PROJECT :	KOHINOOR WORLD TOWER PHASE-02
GSTIN of Client :	27AAACH5157J1ZG	Contractor/Consultant Firm Name :	Aspire Enterprises
TYPE OF PAYMENT	Contractor / Consultant Payment	GSTIN of Contractor/Consultant :	
Sub Project :	Site Overhead	PAN of Contractor :	AAVPZ3793Q
Work Category :	Mathadi charges for Structural material loading unloading	Contractor's Invoice Number :	4
RA Bill No-	RA-03	Contractor's Invoice Date :	09-08-2025
Bill Certification Date :	09-08-2025		
Work Order Details:	Mathadi charges for Structural material loading unloading T4 & T5		
W.O / LOI Order No :	2220004417	WO Base Value :	4,80,000.00
Stage Description :		Addition of Taxes :	
Bill Description : Mathadi charges for Structural material loading unloading work completion.		WO Gross Value :	4,80,000.00

Bill Details:	Previous Bill Details:	Current Bill Details:	Cumulative Bill Details:
Certified Bill Amount :	1,53,767.52	1,36,597.06	2,90,364.58
CGST @ 9% :			-
SGST @ 9 % :			-
Release of Hold / Retention Amount			
Gross Certified Amount :(A)	1,53,767.52	1,36,597.06	2,90,364.58
Recovery of Advance & Retention			
Advance Recovery (if any) :			-
Retention 5% on this bill amount :			-
Hold on this bill amount :			
Total Amount of Reovery & Retention :(B)	-	-	-
Debit Details :			
Debit Reason			
Steel			-
Cement			-
Electricity			-
Quality/Other Debits			-
Total Debit Amount (C)	-	-	-
Net Certified Amount (A-B-C)	1,53,768	1,36,597	2,90,364.58
Net Payable Amount	One Lakh Thirty Six Thousand Five Hundred Ninety Seven Rupees Only		1,36,597

Note- Accounts Department To Check Statutory requirement

Prepared By Site Engineer			
Checked By Mr.Suhas Kewate Project Manager	Certified By Mr. Ramprasad CN General Manager (PMO Commercial)	Verified By Col. Kapil Dev Sharma Sr. V.P (Commercial)	Approved By Mr. Nilesh Laddad Director

ASPIRE ENTERPRISES

Labour Supplier & Consultant

Vitthal Krupa Building, Dattawadi, Akurdi, Pune 411 035
Mob. : 9511858876 | Email : pramod2790@gmail.com

To. **Godiva Properties Pvt. Ltd.**
A 102, ICC Trade Tower , Senapatibapat Road,
Shivajinagar, Pune – 411016.
Project Name – KWT PIMPRI

Bill No. 4
PO No. 2220004417
PO Date – 10.05.2025
Invoice Date - 08.8.2025

SR. NO.	PARTICULARS	QTY	RATE	AMOUNT Rs Ps
1.	**Steel Loading & Unloading**	**1707.47**	**80.00**	**136597.06**
			Grand Total	**136597.06**

Bank : Kotak Mahindra Bank
Branch : Nigdi
Current A/C No. : 9849098438
IFSC : KKBK0001754
PAN : AAVPZ3793Q

For ASPIRE ENTERPRISES

Proprietor

E. & O. E.

Reconciliation sheet

Aspire Enterprises					Lot No.	RA-01		RA-02			RA-03						
Work Order -2220004417						Invoice no - 02		Invoice no - 03			Invoice no - 04						
mathadi charges for Structural material loading unloading						21-06-2025		07-07-2025		Total			08-08-2025		Cumulative	Cumulative	Balance	Balance
Payment Stages	Unit	Quantity	Rate	Amount	Previous QTY	Previous Amount	QTY	Amount	Previous	Previous	Current QTY	Current Amount	QTY	Amount	QTY	Amount		
Tower-04																		
Steel loading & Unloading charges	To	2400	80	1,92,000	659	52,718	562.58	45,006	1,222	97,724	853.74	68,299	1,512.71	1,21,017	887.3	70,983		
Tower-05																		
Steel loading & Unloading charges	To	3600	80	2,88,000	308	24,650	392.42	31,394	701	56,043	853.74	68,299	1,161.86	92,948	2,438.1	1,95,052		
															-	-		
Total Amount				**4,80,000**	**967**	**77,368**	**955**	**76,400**	**1,922**	**1,53,768**	**1,707.5**	**1,36,597.60**	**2,674.56**	**2,13,965.12**	3,325.44	2,66,035		

Bantip Chanky
Field Eng.

Name of the project :	KWT-2 , pimpri			
Description of Work :	Material loading at Akurdi Plot for site		Date	06.08.2025
Sr. No.	Date	Vehicle No.	Material	Mark No	Weight
1	01.07.2025	MH06AQ4569	BEAM	PH-8	14.8
2	02.07.2025	MH06AQ8860	BEAM	PH-8	13.5
3	02.07.2025	MH06AQ4569	BEAM	PH-8	16.2
4	03.07.2026	MH06AQ8860	BEAM	PH-8	15.4
5	04.07.2026	MH06AQ4569	DECK SHEET	TOWER-5 MEZZNINE	7.5
6	05.07.2026	MH06AQ4569	DECK SHEET	TOWER-5 MEZZNINE	4.6
7	05.07.2027	MH06AQ8860	BEAM	PH-8	11.9
8	07.07.2027	MH06AQ4569	BEAM	PH-38	17.1
9	07.07.2027	MH06AQ8860	BEAM	PH-8	12.7
10	08.07.2028	MH06AQ4569	BEAM	PH-8	11.6
11	09.07.2028	MH06AQ4569	COLUMN	7C50	4.06
12	09.07.2028	MH06AQ4569	COLUMN	7C46	4.16
13	10.07.2029	MH06AQ4569	COLUMN	7C45	4.15
14	10.07.2029	MH06AQ8860	BEAM	PH-8	13.5
15	11.07.2029	MH06AQ4569	COLUMN	7C59	1.18
16	12.07.2030	MH06AQ8860	COLUMN	7C44	1.17
17	12.07.2030	MH06AQ4569	COLUMN	7C34	5.35
18	12.07.2030	MH06AQ8860	COLUMN	7C41	3.65
19	12.07.2031	MH06AQ4569	COLUMN	7C27	7.06
20	14.07.2025	MH06AQ8860	COLUMN	7C25	3.8
21	14.07.2025	MH06AQ8860	COLUMN	7C16	3.77
22	15.07.2025	MH06AQ4569	COLUMN	7C17	5.39
23	15.07.2025	MH06AQ8860	BEAM	PH-38	14.5
24	16.07.2025	MH06AQ8860	COLUMN	7C19	6.07
25	16.07.2025	MH06AQ4569	COLUMN	7C61	3.16
26	16.07.2025	MH06AQ4569	COLUMN	7C21	5.39
27	16.07.2025	MH06AQ8860	COLUMN	7C30	7.22
28	17.07.2025	MH06AQ8860	COLUMN	7C37	7.16
29	17.07.2025	MH06AQ4569	COLUMN	7C47	4.07
30	17.07.2025	MH06AQ8860	COLUMN	7C22	5.4
31	17.07.2025	MH06AQ4569	BEAM	PH-8	14.3
32	19.07.2025	MH06AQ8860	BEAM	PH-8	11.5
33	21.07.2025	MH06AQ4569	COLUMN	7C5	1.8
34	21.07.2025	MH06AQ8860	COLUMN	7C9	2.79
35	23.07.2025	MH06AQ4569	COLUMN	7C7	1.83
36	23.07.2025	MH06AQ8860	COLUMN	7C8	1.7448
37	23.07.2025	MH06AQ4569	COLUMN	7C2	1.8
38	24.07.2025	MH06AQ8860	BEAM	PH-38	12.6
39	25.07.2025	MH06AQ4569	COLUMN	7C33	2.8
40	26.07.2025	MH06AQ8860	COLUMN	7C1	1.72
41	26.07.2025	MH06AQ4569	COLUMN	7C4	1.78
42	28.07.2025	MH06AQ8860	BEAM	PH-8	11.4
43	29.07.2025	MH06AQ4569	BEAM	PH-38	14.1

Baviks Akurdy
Field Eng.

44	29.07.2025	MH06AQ8860	BEAM	PH-8	14.1
Total Wt. (In MT)					329.77
Cummulative Qty (Loading + Unloading)		**1707.47**		**MT**	
Note :- Last Bill is upto Date 31st JULY 2025					

Bantip Chandra
Field Eng.

Name of the project :	KW1-2 , pimpri						Date	06.09.2025
Description of Work :	Material Unloading Details Akurdi Plot							
Sr. No.	Lot	Wt (In MT)	Qty	Phase no.	Vehicle Number	Date	Offloading Location	Remarks
1	191	18.168	5	RCC Engineering / Ph 7 Columns	MH 14 CU 4618	02.07.2025	YARD	
2	190	18.290	5	Mogha / Ph 17 Columns	CG 07 CA 2314	02.07.2025	YARD	
3	198	19.378	220	Plant / Ph 14 Beams	Nl 01 N 4337	02.07.2025	YARD	
4	199	18.580	234	Plant / Ph 14 Beams	DD 01 A 9869	02.07.2025	YARD	
5	201	19.866	8	RCC Engineering / Ph 7 Columns	MH 46 BU 4111	02.07.2025	YARD	
6	202	13.363	78	Mogha / Ph 17 Columns	CG 07 CA 5892	02.07.2025	YARD	
7	203	18.743	174	Plant / Ph 14 Beams	MH 43 BG 0112	02.07.2025	YARD	
8	204	24.019	190	Plant / Ph 14 Beams	MH 13 AV 7913	02.07.2025	YARD	
9	205	13.540	73	Mogha / Ph 17 Columns	CG 07 CA 4948	02.07.2025	YARD	
10	206	23.672	190	Plant / Ph 14 Beams	RJ 09 GB 4139	02.07.2025	YARD	
11	207	23.998	238	Plant / Ph 14 Beams	MH 12 NK 2147	02.07.2025	YARD	
12	208	25.835	200	Plant / Ph 14 Beams	MH 46 CU 1918	02.07.2025	YARD	
13	209	24.983	209	Plant / Ph 14 Beams	MH 46 CL 8663	02.07.2025	YARD	
14	210	9.564	4	Nikho / PH 15 Column	MH 14 GU 3663	02.07.2025	YARD	
15	211	11.114	4	Nikho / PH 15 Column	MH 12 KR 7776	02.07.2025	YARD	
16	212	25.660	175	Plant / Ph 14 Beams	MH 14 LW 1211	02.07.2025	YARD	
17	213	25.309	197	Plant / Ph 14 Beams	NL 01 AD 3390	02.07.2025	YARD	
18	214	23.980	349	Plant / Ph 14 Beams	NL 01 AD 2478	02.07.2025	YARD	
19	215	22.304	234	Plant / Ph 14 Beams	MH 14 LL 1211	02.07.2025	YARD	
20	216	22.671	147	Plant / Ph 14 Beams	NL 01 LL 0942	02.07.2025	YARD	
21	217	24.859	226	Plant / Ph 14 Beams	DD 01 V 9714	02.07.2025	YARD	
22	218	25.288	190	Plant / Ph 14 Beams	MH 14 KL 1211	02.07.2025	YARD	
23	219	23.558	193	Plant / Ph 14 Beams	MH 12 DG 1359	02.07.2025	YARD	
24	220	26.436	40	Plant / Ph 14 Beams	MH 14 LK 4921	02.07.2025	YARD	
25	221	26.358	200	Plant / Ph 14 Beams	MH 14 EM 9180	05.07.2025	YARD	
26	222	24.357	115	Plant / Ph 14 Beams	NL 01 4387	02.07.2025	YARD	
27	223	25.243	228	Plant / Ph 14 Beams	MH 14 KA 9790	02.07.2025	YARD	
28	224	24.706	16	Plant / Ph 14 Beams	MH 46 CU 6826	07.07.2025	YARD	
29	225	11.614	3	Shimco / PH 11 Columns	MH 06 AQ 6654	05.07.2025	YARD	
30	226	12.280	1079sq m	Decking 15	MH 43 Y 7019	05.07.2025	YARD	
31	227	9.746	3	Shimco / PH 11 Columns	MH 06 AQ 6654	05.07.2025	YARD	
32	228	25.960	300	Plant / Ph 16 / 12 Beams	MH 14 LL 7866	05.07.2025	YARD	
33	229	24.171	54	Plant / Ph 14 Beams	MH 14 GD 2952	05.07.2025	YARD	
34	230	23.754	6	Mogha / Ph 17 Columns	CG 07 BK 7411	05.07.2025	YARD	
35	231	12.371	73	Mogha / Ph 17 Columns	CG 07 AV 8882	05.07.2025	YARD	
36	232	23.684	44	Plant / Ph 18 Beams	MH 12 MV 0118	08.07.2025	YARD	
37	233	24.680	69	Plant / Ph 18 Beams	DD 01 S 9783	04.07.2025	YARD	
38	234	24.827	51	Plant / Ph 18 Beams	DD 01 V 9714	05.07.2025	YARD	
39	237	25.409	44	Plant / Ph 18 Beams	NL 01 L 5545	07.07.2025	YARD	
40	238	11.537	5	Nikho / PH 15 Column	MH 12 KR 7776	02.07.2025	YARD	
41	239	9.527	4	Nikho / PH 15 Column	MH 46 H 1008	07.07.2025	YARD	
42	240	22.193	34	Plant / Ph 18 Beams	MH 46 CU 9423	14.07.2025	YARD	
44	242	10.452	4	Nikho / PH 15 Column	NL 02 Q 9982	04.07.2025	YARD	
45	243	25.472	96	Plant / Ph 12,14,16,18 Beams	MH 14 KQ 2670	14.07.2025	YARD	
46	248	24.408	187	Plant / Ph 18 Beams	MH 12 MV 0118	17.07.2025	YARD	
47	250	12.577	6	Nikho / PH 15 Column	MH 12 KR 7776	12.07.2025	YARD	
48	251	16.652	15	Nikho / PH 15 Column/Beams	MH 14 HG 9494	14.07.2025	YARD	
49	252	12.395	5	Nikho / PH 15 Column	MH 14 CP 2121	15/14.07.2025	YARD	
50	253	12.910	3	Shimco / PH 11 Columns	MH 06 AQ 6654	17.07.2025	YARD	
51	254	11.009	3	Shimco / PH 11 Columns	MH 06 AQ 6654	18.07.2025	YARD	
52	255	22.803	41	Plant / Ph 18 Beams	MH 46 H 6111	19.07.2025	YARD	
53	257	25.215	229	Plant / Ph 18 / 20 Beams	MH 14 KA 7090	18.07.2025	YARD	
54	258	12.405	4	Mogha / Ph 17 Columns	CG 07 CA 2314	18.07.2025	YARD	
55	259	24.399	48	Plant / Ph 20 Beams	MH 43 BG 4269	21.07.2025	YARD	
56	260	23.527	68	Plant / Ph 20 Beams	MH 14 KQ 3384	22.07.2025	YARD	
57	261	25.652	51	Plant / Ph 20 Beams	MH 14 MG 1382	22.07.2025	YARD	
58	262	24.412	38	Plant / Ph 20 Beams	MH 14 LQ 1382	24.07.2025	YARD	
59	264	24.291	36	Plant / Ph 20 Beams	MH14 LR 9598	21.07.2025	YARD	
60	265	10.791	5	Nikho / PH 15 Column	MH 12 KR 7776	19.07.2025	YARD	
61	266	13.359	6	Nikho / PH 15 Column	MH 14 GD 5454	19.07.2025	YARD	
62	267	25.745	332	Plant / Ph 20 Beams	DD 01 T 9727	22.07.2025	YARD	
63	268	25.492	36	Plant / Ph 20 Beams	MH 10 DT 7015		YARD	
64	269	25.196	50	Nikho / PH 15 Column	MH 14 KQ 0980	22.07.2025	YARD	
65	270	10.181	509	Nikho / PH 15 Column	MH 14 CP 2121	23.07.2025	YARD	
66	271	9.967	3	Shimco / PH 11 Columns	MH 14 AQ 6654	23.07.2025	YARD	
67	272	24.076	43	Plant / Ph 20 Beams	MH 14 X 1233	24.07.2025	YARD	
68	273	26.713	53	Plant / Ph 22 Beams	MH 46 CV 8104	27.07.2025	YARD	
69	274	24.183	43	Plant / Ph 22 Beams	MH 12 KP 6079	27.07.2025	YARD	
70	276	23.565	67	Plant / Ph 22 Beams	NL 01 N 2051	27.07.2025	YARD	
Total Weight(In MT)		1377.697	5479					

Note:- Last bill is upto Date 31th JULY 2025

Akurdy

Beelis dunky

field Sup.